



CHEROKEE METROPOLITAN DISTRICT

6250 Palmer Park Blvd. Colorado Springs, CO 80915-1721
Telephone: (719) 597-5080 Fax: (719) 597-5145

CROSS CONNECTIONS CONTROL PROGRAM Backflow Prevention Device Assembly Test & Maintenance Report

SERVICE STREET ADDRESS _____ ZIP _____

BUSINESS NAME _____

SERVICE CONTACT PERSON _____ SERVICE PHONE # _____

OWNER / MGMT COMPANY / CONTRACTOR (If different from above) _____ BILLING CONTACT PERSON _____

BILLING ADDRESS _____ STREET _____ CITY _____ STATE _____ ZIP _____

The cross-connection control assembly device detailed below has been tested and maintained as required by the regulations of the State of Colorado Department of Public Health and Environment, and is certified to comply with these regulations.

REPLACEMENT FOR # _____ MAKE OF DEVICE _____ MODEL NUMBER _____ SIZE _____
NEW INSTALLATION
EXISTING INSTALLATION SERIAL NUMBER _____ LINE PRESSURE _____

LOCATION OF DEVICE ON PROPERTY _____

INSTALLATION TYPE: Domestic Fire Irrigation Containment Isolation PROCESS _____

PRESSURE VACUUM BREAKER		REDUCED PRESSURE ZONE		
AIR INLET	CHECK VALVE	FIRST CHECK	SECOND CHECK	RELIEF CHECK
OPENED _____ PSID	First Test _____ PSID With Flow _____ PSID	DIRECTION OF FLOW _____ PSID	DIRECTION OF FLOW _____ PSID HELD TIGHT <input type="checkbox"/> LEAKED <input type="checkbox"/>	_____ PSID
REPAIRS: OR COMMENTS:		REPAIRS: OR COMMENTS:		

DUAL CHECK (Single Family Residential Only)	FIRST CHECK	SECOND CHECK
CLEANED CHECKS _____ REPLACED CHECKS _____	DIRECTION OF FLOW _____ PSID	DIRECTION OF FLOW _____ PSID
REPAIRS: OR COMMENTS:	REPAIRS: OR COMMENTS:	

PASSED FAILED If device failed, name of person notified? _____

The above is certified to be true by:

CERTIFIED TESTER:

COMPANY: _____

NO: _____ EXP: _____

ADDRESS: _____

NAME: _____

PHONE NO.: _____

Please Print

NAME: _____

Signature

CITY: _____

STATE: _____ ZIP: _____

TYPE OF TEST GAUGE: _____

TEST DATE: _____

LAST CALIBRATION DATE: ____/____/____